

DAILY DRILLING REPORT (DDR)

WELL IDENTIFICATION & METADATA

Well Name:	A-17 / Barail North	Report Date:	2026-09-02
API / UWI:	OIL-A17-2026-014	Report No:	Day 14
Latitude:	26.123456 N	Spud Date:	2026-08-19
Longitude:	93.654321 E	Operator:	Oil India Limited
Lease/Block:	Barail North / Block 12	Rig Name:	BoreMax Rig 5

OPERATIONS SUMMARY & DEPTH TRACKING

Current MD (m):	2,853	Midnight MD (m):	2,798
Current TVD (m):	2,418	Progress (m):	55
Avg ROP (m/hr):	12.6	Rotating Hours:	15.0
Formation:	Barail - Upper sandstone	Hole section:	8.5 in directional

CHRONOLOGICAL TIME LOG (24-HOUR PROFILE)

From	To	Hrs	Code	Operational Description
06:00	08:30	2.5	P	Service rig and functional test top drive system.
08:30	17:00	8.5	D	Drill 8.5 in directional profile from 2,798 m to 2,834 m.
17:00	19:30	2.5	NPT	Repair hydraulic leak on iron roughneck tool. Non-productive time.
19:30	02:00	6.5	D	Resume rotary drilling to 2,853 m. Partial returns observed at 2,805 m.
02:00	06:00	4.0	P	Circulate wellbore clean; verify bottoms-up gas and pit volume.

DRILLING FLUID PROPERTIES

Mud Type:	Oil-Based Mud (OBM)	Mud Weight (SG):	1.35
Viscosity (s/qt):	54	PV / YP:	22 / 18
Oil/Water Ratio:	80 / 20	Chlorides (mg/L):	68,000

DDR CONTINUATION - RISK & OFFSET WELL INTELLIGENCE

FORMATION / HYDROCARBON INDICATORS

Interval (m)	Formation	Observed condition	Risk interpretation
2,760 - 2,805	Upper Barail	Sandstone; intermittent losses	Loss circulation watch
2,805 - 2,853	Barail	Partial returns for 15 min	High loss correlation with A-08
2,853 - 2,900	Lower Barail	Gas trend increasing	Monitor flow and pit gain

OPERATIONAL EVENTS EXTRACTED FOR NWIS

Time	Event	Depth (m)	Severity	Mitigation / lesson learned
19:48	Partial returns	2,805	High	Reduce ECD; maintain circulation; verify losses before increasing MW.
20:20	High flow deviation	2,818	Medium	Flow check; compare pit volume against offset-well behaviour.
17:35	NPT - hydraulic leak	2,831	Low	Repair iron roughneck; record 2.5 h NPT.

DIRECTIONAL SURVEY & NEARBY WELL CONTEXT

Survey MD (m)	Inclination	Azimuth	TVD (m)	Offset well / separation
2,780	31.4 deg	144.2 deg	2,366	A-08 / 0.9 km
2,805	33.0 deg	145.1 deg	2,386	A-12 / 1.8 km
2,853	34.2 deg	146.0 deg	2,418	A-21 / 2.6 km

NWIS DECISION NOTE

Recommendation: Hold current mud weight at 1.35 SG through the Upper Barail loss-prone interval. If losses exceed 8 bbl/hr or flow-out divergence persists for two checks, pause ahead, circulate, and compare the A-08 loss event before progressing.

CASING / CEMENTING PREVIEW

Planned casing	Setting depth	Cement objective	Watch item
7 in liner	3,050 m	Isolate Lower Barail	Losses may compromise returns
TOC target	2,420 m	Protect upper interval	Condition mud before cementing