

OIL INDIA LIMITED — DRILLING OPERATIONS DIVISION

BOREMAX #2 | DOGHOUSE DESK COPY | 24-HR TOUR LOG

RIG-SITE TALLY SHEET / TOUR LOG

FORM REF: DDR-D05-NWIS

WELL:	D-05 / Giruj Anticline	REPORT DATE:	20-AUG-2026 (DAY 09)
UWI/API:	OIL-D05-2026-005	SPUD DATE:	10-AUG-2026
SURFACE:	26.421112° N, 93.912445° E	BLOCK / LEASE:	Giruj / Block 7
RIG NAME:	BoreMax Rig 2	HOLE SECTION:	12-1/4" Hole (Phase 2)

[1] DEPTH TRACKING & DRILLING MECHANICS (06:00 – 06:00)

06:00 START MD	2,010 m	MIDNIGHT MD	2,010 m
06:00 END MD	2,050 m	24-HR PROGRESS	+40 m
CURRENT TVD	1,985 m	ROTATING TIME	11.5 hrs
FORMATION	Giruj Sandstone	AVG ROP	10.8 m/hr

[2] DRILLING FLUID RHEOLOGY (DOGHOUSE CHECK)

Mud System:	WBM (Water-Based)	Mud Wt (SG):	1.22 SG (~10.18 ppg)	Chlorides:	18,000 mg/L
Funnel Visc:	48 sec/qt	PV / YP:	16 / 11	Oil/Water:	N/A (Fresh)
Mud Engineer Note: Viscosity steady throughout day. Watch solids build-up and gel strengths closely post-cement squeeze and plug cleanout.					

[3] 24-HOUR CHRONOLOGICAL TIME LOG (FIELD SCRATCH SHEET)

TIME	HRS	CODE	OPERATIONAL ACTIVITY & SCRATCH NOTES
06:00 – 09:00	3.0	P	MWD shallow test & tool survey OK. Circulate hole clean. Rotary torque smooth.
09:00 – 15:00	6.0	D	Rotary drilling 12-1/4" hole f/ 2,010 m → 2,040 m in Giruj sandstone. Good cutting returns on shakers. Zero fluid losses recorded.
15:00 – 19:00	4.0	D	Drilled 2,040 m → 2,050 m. Severe cement channeling encountered at 2,050 m! Mud returns dropped off rapidly. 16:20 hrs: Flow check confirmed bypass channel. Drilling halted; called town.
19:00 – 03:00	8.0	NPT	Rig up cementing unit. Spot & pump remedial cement squeeze @ 2,050 m. Direct NPT: 5.0 hrs charged to remedial cementing. Wait on cement (WOC); monitor annulus pressure.
03:00 – 06:00	3.0	P	Tag and dress cement plug top. Circulate bottoms up, condition WBM, clear out entrained gas/solids. Preparing to resume tour operations.

[4] DOWNHOLE SURVEYS & FORMATION RISK LOG

DIRECTIONAL SURVEY TALLY

MD	INC	AZM	TVD	CLOSEST WELL
2,010	15.5°	128.2°	1,945	D-02 @ 0.8 km
2,040	16.0°	129.0°	1,970	D-04 @ 1.4 km
2,050	16.4°	129.5°	1,985	A-17 @ 3.1 km

FORMATION & LOSS INTELLIGENCE

INTERVAL	LITHO	CONDITION / RISK
1,950–2,040	Giruj	Mod. consolidated; cmt risk
2,040–2,050	Giruj	Channelling / Squeeze req'd
2,050–2,100	Giruj Base	Tight / low perm

* Build rate: ~0.4°/stand. Trajectory within safety corridor.

[5] COMPANY MAN HANDOVER DIRECTIVES & CASING PREPARATION

[!] NWIS STRATIGRAPHIC / LOSS CORRELATION DECISION NOTE:

1. Note the 17:00 partial loss (~2 bbl/hr) at 2,045 m and the 16:20 cement channelling at 2,050 m. Do NOT confuse this with the regional Barail fracture loss system! Geochemical markers confirm this is an isolated Giruj zone conduit. In the geological correlation model, place this horizon intermediate between the Barail cluster and Cambay/Tipam stratigraphy.

[√] CASING & CEMENTING PREVIEW (9-5/8" RUN TO 2,100 m MD):

- Casing: **9-5/8" string**
- Target Shoe: **2,100 m (Giruj Base)**
- Planned TOC: **1,500 m**
- Squeeze Verif: **Mandatory prior to run**

DAY TOUR TOOLPUSHER SIGN-OFF:

J. Phukan (BoreMax Rig 2) — 06:00 hrs

[Signed on Rig Floor — Day 09 Complete]

COMPANY MAN / RIG SUPERINTENDENT:

R. Sharma (Oil India Ltd) — 06:00 hrs

[Handed Over to Day 10 Tour on Deck]