

DAILY DRILLING REPORT (DDR)

WELL IDENTIFICATION & METADATA

Well Name:	A-12 / Barail South	Report Date:	2026-08-30
API / UWI:	OIL-A12-2026-009	Report No:	Day 11
Latitude:	26.083112 N	Spud Date:	2026-08-17
Longitude:	93.581204 E	Operator:	Oil India Limited
Lease/Block:	Barail South / Block 12	Rig Name:	BoreMax Rig 5

OPERATIONS SUMMARY & DEPTH TRACKING

Current MD (m):	2,902	Midnight MD (m):	2,845
Current TVD (m):	2,455	Progress (m):	57
Avg ROP (m/hr):	13.1	Rotating Hours:	15.5
Formation:	Barail - Upper sandstone	Hole section:	8.5 in directional

CHRONOLOGICAL TIME LOG (24-HOUR PROFILE)

From	To	Hrs	Code	Operational Description
06:00	08:00	2.0	P	Circulate; test MWD.
08:00	15:30	7.5	D	Drill 8.5 in from 2,845 m to 2,890 m; losses 5-8 bbl/hr.
15:30	18:00	2.5	NPT	Pump LCM, reduce flow 280 gpm.
18:00	03:00	9.0	D	Drill to 2,902 m; high flow deviation at 2,818 m.
03:00	06:00	3.0	P	Circulate bottoms-up; pit watch.

DRILLING FLUID PROPERTIES

Mud Type:	Oil-Based Mud (OBM)	Mud Weight (SG):	1.36
Viscosity (s/qt):	56	PV / YP:	23 / 19
Oil/Water Ratio:	80 / 20	Chlorides (mg/L):	70,000

DDR CONTINUATION - RISK & OFFSET WELL INTELLIGENCE

FORMATION / HYDROCARBON INDICATORS

Interval (m)	Formation	Observed condition	Risk interpretation
2,760 - 2,805	Upper Barail	Fractured sand; losses	Loss circulation watch
2,805 - 2,902	Barail	Severe partial returns, flow +4 bbl	High loss correlation with A-08/A-17
2,902 - 2,950	Lower Barail	Fractured	Monitor ECD

OPERATIONAL EVENTS EXTRACTED FOR NWIS

Time	Event	Depth (m)	Severity	Mitigation / lesson learned
19:48	Partial returns	2,805	High	Reduce ECD; maintain 1.36 SG.
20:20	High flow deviation	2,818	Medium	Flow check; compare pit vs A-17/A-08.
15:45	NPT - LCM + reduced rate	2,880	Low	Pump LCM, cut rate, 2.5 h NPT.

DIRECTIONAL SURVEY & NEARBY WELL CONTEXT

Survey MD (m)	Inclination	Azimuth	TVD (m)	Offset well / separation
2,780	31.4 deg	144.2 deg	2,366	A-17 / 0.9 km
2,805	33.0 deg	145.1 deg	2,386	A-17 / 1.8 km
2,902	34.5 deg	146.2 deg	2,455	A-21 / 1.1 km

NWIS DECISION NOTE

Recommendation: Very similar to A-17/A-08 but deeper 2,902 m and slightly higher MW 1.36. Losses persisted longer – use A-08 LCM design as template.

CASING / CEMENTING PREVIEW

Planned casing	Setting depth	Cement objective	Watch item
7 in liner	3,050 m	Isolate Lower Barail	Losses may compromise returns
TOC target	2,420 m	Protect upper	Condition mud