

DAILY DRILLING REPORT (DDR)

WELL IDENTIFICATION & METADATA

Well Name:	A-21 / Tipam North	Report Date:	2026-08-28
API / UWI:	OIL-A21-2026-007	Report No:	Day 10
Latitude:	26.201445 N	Spud Date:	2026-08-15
Longitude:	93.784112 E	Operator:	Oil India Limited
Lease/Block:	Tipam North / Block 14	Rig Name:	BoreMax Rig 3

OPERATIONS SUMMARY & DEPTH TRACKING

Current MD (m):	2,418	Midnight MD (m):	2,375
Current TVD (m):	2,102	Progress (m):	43
Avg ROP (m/hr):	9.2	Rotating Hours:	12.8
Formation:	Tipam - Upper sand	Hole section:	12.25 in

CHRONOLOGICAL TIME LOG (24-HOUR PROFILE)

From	To	Hrs	Code	Operational Description
06:00	10:00	4.0	P	Run BHA for Tipam; circulate.
10:00	16:00	6.0	D	Drill 12.25 in Tipam sand 2,375-2,400 m; no losses.
16:00	20:00	4.0	D	Stuck pipe warning at 2,418 m; overpull 12 klb, torque 8 kNm.
20:00	04:00	8.0	NPT	Work string, backream; 4 h NPT stuck.
04:00	06:00	2.0	P	Circulate; hole cleaning.

DRILLING FLUID PROPERTIES

Mud Type:	Water-Based Mud (WBM)	Mud Weight (SG):	1.18
Viscosity (s/qt):	44	PV / YP:	15 / 10
Oil/Water Ratio:	—	Chlorides (mg/L):	12,000

DDR CONTINUATION - RISK & OFFSET WELL INTELLIGENCE

FORMATION / HYDROCARBON INDICATORS

Interval (m)	Formation	Observed condition	Risk interpretation
2,320 - 2,400	Tipam Upper sand	Unconsolidated sand, cavings	Stuck pipe watch
2,400 - 2,418	Tipam	Pack-off tendency	Monitor torque/drag
2,418 - 2,500	Tipam Lower	Shale stringer	Mud lubricity

OPERATIONAL EVENTS EXTRACTED FOR NWIS

Time	Event	Depth (m)	Severity	Mitigation / lesson learned
18:30	Stuck pipe tendency	2,418	High	Backream, reduce WOB; stuck at 2,418 m.
19:10	High torque	2,410	Medium	Torque 8→12 kNm; add lubricant.
20:15	NPT - stuck	2,418	Low	Work pipe 4 h, free.

DIRECTIONAL SURVEY & NEARBY WELL CONTEXT

Survey MD (m)	Inclination	Azimuth	TVD (m)	Offset well / separation
2,350	18.2 deg	132.4 deg	2,080	A-17 / 2.6 km
2,400	19.1 deg	133.0 deg	2,095	A-08 / 2.9 km
2,418	19.8 deg	133.8 deg	2,102	A-12 / 2.2 km

NWIS DECISION NOTE

Recommendation: Different formation (Tipam) – no loss, dominant stuck pipe mechanism. Not an analogue for Barail loss; use for negative control.

CASING / CEMENTING PREVIEW

Planned casing	Setting depth	Cement objective	Watch item
9 5/8 in	2,500 m	Isolate Tipam	Cavings risk
TOC target	1,900 m	Surface	—