

DAILY DRILLING REPORT (DDR)

WELL IDENTIFICATION & METADATA

Well Name:	D-05 / Giruj Anticline	Report Date:	2026-08-20
API / UWI:	OIL-D05-2026-005	Report No:	Day 09
Latitude:	26.421112 N	Spud Date:	2026-08-10
Longitude:	93.912445 E	Operator:	Oil India Limited
Lease/Block:	Giruj / Block 7	Rig Name:	BoreMax Rig 2

OPERATIONS SUMMARY & DEPTH TRACKING

Current MD (m):	2,050	Midnight MD (m):	2,010
Current TVD (m):	1,985	Progress (m):	40
Avg ROP (m/hr):	10.8	Rotating Hours:	11.5
Formation:	Giruj Formation	Hole section:	12.25 in

CHRONOLOGICAL TIME LOG (24-HOUR PROFILE)

From	To	Hrs	Code	Operational Description
06:00	09:00	3.0	P	MWD check; circulate.
09:00	15:00	6.0	D	Drill Giruj sand 2,010-2,040 m; no loss.
15:00	19:00	4.0	D	Cement channelling at 2,050 m; returns low.
19:00	03:00	8.0	NPT	Cement squeeze; 5 h NPT.
03:00	06:00	3.0	P	Condition.

DRILLING FLUID PROPERTIES

Mud Type:	Water-Based Mud (WBM)	Mud Weight (SG):	1.22
Viscosity (s/qt):	48	PV / YP:	16 / 11
Oil/Water Ratio:	—	Chlorides (mg/L):	18,000

DDR CONTINUATION - RISK & OFFSET WELL INTELLIGENCE

FORMATION / HYDROCARBON INDICATORS

Interval (m)	Formation	Observed condition	Risk interpretation
1,950 - 2,040	Giruj	Moderately consolidated	Cement risk
2,040 - 2,050	Giruj	Channelling	Cement squeezes
2,050 - 2,100	Giruj Base	Tight	—

OPERATIONAL EVENTS EXTRACTED FOR NWIS

Time	Event	Depth (m)	Severity	Mitigation / lesson learned
16:20	Cement channelling	2,050	High	Low returns; cement squeeze required.
17:00	Partial losses	2,045	Medium	Loss 2 bbl/hr, unrelated to Barail fracture.
19:20	NPT - cement	2,050	Low	Squeeze 5 h.

DIRECTIONAL SURVEY & NEARBY WELL CONTEXT

Survey MD (m)	Inclination	Azimuth	TVD (m)	Offset well / separation
2,010	15.5 deg	128.2 deg	1,945	D-02 / 0.8 km
2,040	16.0 deg	129.0 deg	1,970	D-04 / 1.4 km
2,050	16.4 deg	129.5 deg	1,985	A-17 / 3.1 km

NWIS DECISION NOTE

Recommendation: Giruj – intermediate distance; cement issue, not Barail fracture loss. Should sit between Barail cluster and Cambay/Tipam.

CASING / CEMENTING PREVIEW

Planned casing	Setting depth	Cement objective	Watch item
9 5/8 in	2,100 m	Giruj	Cement
TOC target	1,500 m	—	—