

DAILY DRILLING REPORT (DDR)

WELL IDENTIFICATION & METADATA

Well Name:	A-08 / Barail East	Report Date:	2026-09-01
API / UWI:	OIL-A08-2026-011	Report No:	Day 12
Latitude:	26.145821 N	Spud Date:	2026-08-18
Longitude:	93.702451 E	Operator:	Oil India Limited
Lease/Block:	Barail East / Block 12	Rig Name:	BoreMax Rig 5

OPERATIONS SUMMARY & DEPTH TRACKING

Current MD (m):	2,811	Midnight MD (m):	2,760
Current TVD (m):	2,386	Progress (m):	51
Avg ROP (m/hr):	11.9	Rotating Hours:	14.2
Formation:	Barail - Upper sandstone	Hole section:	8.5 in directional

CHRONOLOGICAL TIME LOG (24-HOUR PROFILE)

From	To	Hrs	Code	Operational Description
06:00	09:00	3.0	P	Rig up and test BHA; circulate.
09:00	16:30	7.5	D	Drill 8.5 in from 2,760 m to 2,805 m through Upper Barail; partial returns noted.
16:30	19:00	2.5	NPT	Check shakers for losses; add LCM pill.
19:00	02:30	7.5	D	Drill to 2,811 m; maintain 1.34 SG, monitor pit.
02:30	06:00	3.5	P	Circulate and condition mud.

DRILLING FLUID PROPERTIES

Mud Type:	Oil-Based Mud (OBM)	Mud Weight (SG):	1.34
Viscosity (s/qt):	52	PV / YP:	21 / 17
Oil/Water Ratio:	80 / 20	Chlorides (mg/L):	66,000

DDR CONTINUATION - RISK & OFFSET WELL INTELLIGENCE

FORMATION / HYDROCARBON INDICATORS

Interval (m)	Formation	Observed condition	Risk interpretation
2,760 - 2,805	Upper Barail	Sandstone; light losses 2-4 bbl/hr	Loss circulation watch
2,805 - 2,811	Barail	Partial returns sustained	High loss correlation with A-17
2,811 - 2,860	Lower Barail	Tight, low ROP	Monitor torque

OPERATIONAL EVENTS EXTRACTED FOR NWIS

Time	Event	Depth (m)	Severity	Mitigation / lesson learned
18:22	Partial returns	2,795	High	Add LCM; reduce ECD; correlate with A-17 @ 2,805 m.
19:05	High flow deviation	2,802	Medium	Pit gain 3 bbl; flow check vs A-17.
16:45	NPT - LCM pill	2,800	Low	Pump 20 bbl LCM, record 2.5 h NPT.

DIRECTIONAL SURVEY & NEARBY WELL CONTEXT

Survey MD (m)	Inclination	Azimuth	TVD (m)	Offset well / separation
2,760	31.1 deg	144.0 deg	2,348	A-17 / 0.9 km
2,795	32.5 deg	145.0 deg	2,372	A-12 / 1.6 km
2,811	33.1 deg	145.8 deg	2,386	A-21 / 2.1 km

NWIS DECISION NOTE

Recommendation: Hold 1.34 SG through Upper Barail; do not increase MW without LCM. Excellent analogue to A-17 – anticipate 15-min partial returns window.

CASING / CEMENTING PREVIEW

Planned casing	Setting depth	Cement objective	Watch item
7 in liner	3,050 m	Isolate Lower Barail	Same loss window as A-17
TOC target	2,420 m	Protect Upper Barail	LCM before cement